

LV METERING EQUIPMENT TESTS -ON LOAD TESTS

SCTS 82

| SUBSTATION: | | | | CIRCUIT: | | | | | | |
|-------------------|--------------------|----------------------|---------------------------|----------|------|------------------------------|-----|-----|-----|--|
| MPAN | | | | | | | | | | |
| SITE A | ADDRESS | | | | | | | | | |
| UNIT T | YPE | | | | | | | | | |
| UNIT S | ERIAL NUMBER. | | | | | | | | | |
| CT TE | <u>STS</u> | | | | | | | | | |
| SERIAI | L NO. L1 | L2 | 2 | | | L3 | | | | |
| CT APPL | ICATION: | CT RATIO | D: | | | | | | | |
| BURDEN | <u>TESTS</u> | | | | | | | | | |
| MEASURED CURRENT | | L1 L2 L3 | | | | | | | | |
| MEASURED VOLTAGE | | L1 L2 | | | | | L3 | | | |
| CALCULATED BURDEN | | L1 | | L2 | | | L3 | | | |
| | MEASURED | EXPECTED | SECONDARY CURRENT | | | | | | | |
| PHASE | PRIMARY CURRENT | SECONDARY CURRENT | LV MCCB TERMINAL BLOCK | | | METERING PANEL TEST BLOCK | | | | |
| | | | D11/ | D31/ | D51/ | D11 | D31 | D51 | D70 | |
| L1 | | | D10 | D30 | D50 | | | | | |
| L2 | | | | | | | | | | |
| L3 | | | | | | | | | | |
| CONFIRM | I SECONDARY CURREN | TS AS EXPECTED | | | | | | | | |



LV METERING EQUIPMENT TESTS -ON LOAD TESTS

SCTS 82

VOLTAGE TESTS

| VOLTAGE READINGS | E11-E70 | | E31-E70 | | E51-E70 | |] | | | | | |
|--|------------|-----------|---------|--------|---------|--|---|--|--|--|--|--|
| VOLTAGE READINGS | E11-E31 | | E31-E51 | | E51-E11 | | | | | | | |
| CONFIRM PHASE ROTATION (SYSTEM NORMAL ANTI CLOCKWISE) | | | | | | | | | | | | |
| CONFIRM CT/VT TEST CERTIFICATES LEFT AVAILABLE AT SITE | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| METER ON LOAD TESTS | | | | | | | | | | | | |
| CONFIRM METER ON LOAD READINGS AND RECORD | | | | | | | | | | | | |
| METER INSTRUMENT | A Phase | B Phase | C Pl | nase | | | | | | | | |
| VOLTAGE | | | | | | | | | | | | |
| CURRENT | | | | | | | | | | | | |
| PHASE ANGLE | | | | | | | | | | | | |
| POWER FACTOR | | | | | | | | | | | | |
| ACTIVE POWER | | | | | | | | | | | | |
| REACTIVE POWER | | | | | | | | | | | | |
| CONFIRM READINGS IN OR | RDER | | · | | | | | | | | | |
| CONFIRM CT TEST LINKS FUSES RE-INSTALLED | OPEN ON CO | OMPLETION | AND VC | OLTAGE | | | | | | | | |
| METER SERIAL NUMBER | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| TESTED BY | | | | DATE | | | | | | | | |